



WHEELER **CONSTRUCTION ADVISORY**

Week of: Monday September 7, 2009 – Sunday September 13, 2009

Jobsite Location: 14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Standard Work hours: 7:00 a.m. – 5:30 p.m.

Possible non-standard work hours and activities: Excavation and trucking activities will likely occur on Saturday September 12, weather permitting. No construction activities shall occur Monday, September 7 in observance of Labor Day.

Project Recycling:

- Recycled material content as of 8/29/09:
 - Total Material for disposal: 1,754 tons
 - Total Material recycled: 1,169 tons
 - Total Percentage Recycled: 67%

Major Work activities this week:

- Excavate using a vactor truck and install utility lines at the intersection of Jefferson St and 14th Ave. Partial lane closures, sidewalk closures and associated detours to take place as outlined below under “Street Closures/Impacts.”
- Manhole installation will occur at the intersection of Cherry St and 16th Ave. Flaggers shall be in place to assist local traffic.
- Excavation activities will continue.
- Haul trucks for excavation and demolition debris will enter the site off Jefferson St. onto Wheeler Ave and exit onto 14th Ave from Cherry St.
- Drilling for shoring piles will start Tuesday, September 8.

Street Closures / Impacts:

- A detour is to be in place periodically for northbound traffic on Jefferson St. for utility work. The detour will route traffic on Maple Park Dr to Capitol Way.
- Flaggers will be posted at the site entrance at Jefferson St and exit at 14th Ave to assist haul trucks entering and leaving the site.
- On-street parking on the north side of 16th Ave is to be closed between Jefferson St and Cherry St.

Deliveries:

- Deliveries will occur daily and will be routed predominantly off Jefferson St. onto Wheeler Ave.